



Karen Bass *Mayor, City of Los Angeles*  
Board of Harbor Commissioners  
Eugene D. Seroka *Executive Director*  
Lucille Roybal-Allard *President*  
Yolanda M. De La Torre *Commissioner*  
Edward R. Renwick *Commissioner*  
I. Lee Williams *Commissioner*

May 12, 2026

Skanska USA Civil West California District Inc.  
1995 Agua Mansa Road  
Riverside, CA 92509

Attention: Young Kim

**SUBJECT: CHANGE ORDER NO. 01  
DELTA 1 ELECTRICAL REVISIONS  
AVALON PEDESTRIAN BRIDGE & PROMENADE GATEWAY  
SPECIFICATION NO. 2804A – CONTRACT NO. 2333**

In accordance with Sections 01000.33, 01000.34, 01000.35, and 01000.53 of the subject specification, which authorizes the City to make changes in the work and contract time, and provides provisions for such changes after approval and execution by all parties, this Change Order (CO) will be your authority to make changes and perform extra work, the full extent of which will only be assessable after completion. The contract will be adjusted later by Authority(ies) for Adjustment on the basis set forth herein.

DESCRIPTION

The Contractor shall provide transportation, labor, equipment, materials, tools, and incidentals necessary to perform the work shown on the attached Delta 1 documents, which includes the updated LADWP ductbanks and vault changes as directed by the Engineer.

PAYMENT

Payment for the work described above shall be in accordance with contract Specification Sections 01000.34 and 01000.35. Partial payment for the work identified above and authorized under this CO will be paid based on the Engineer's estimate of the amount of work completed at the end of the progress payments period in accordance with Specification Section 01000.56c (Partial Payments) of the contract Specification.

LIMIT OF AUTHORITY

CO01 work includes procurement of electrical conduits and vaults, dewatering and treatment, traffic control, and disposal of potential contaminated or hazardous soil for a not-to-exceed amount (including all markups, fees, impact costs, and any costs attributable to delays) of \$10,000,000.

TIME EXTENSION

The extra work described above shall not result in any increase in contract time.

Please notify the field inspector before the start of the work. All work shall be subject to inspection and performed in conformance with the requirements of the contract documents.

Please sign the original and accompanying copy signifying your agreement with the changes described above. Return both executed copies to this office immediately.

Sincerely,

SHAUN SHAHRESTANI  
Chief Harbor Engineer

Accepted: \_\_\_\_\_



Skanska USA Civil West



Name and Title (please print)

Total increase in this CO is \$10,000,000.00

Board authorization is required.

Resolution No. \_\_\_\_\_

Approved by BHC on \_\_\_\_\_  
Date

KG:msr  
30718.doc  
Form 12/17  
File No.: Spec No. 2804A – 12.3.1


Attachment


Date: April 29, 2026

Contractor/Vendor Name: Skanska USA Civil West California District Inc.

|            |               |                 |                |
|------------|---------------|-----------------|----------------|
| Account #  | <u>161305</u> | Project #       | <u>2574200</u> |
| Division # | <u>00000</u>  | Task #          | <u>2069900</u> |
| Budget FY: |               | Amount:         |                |
| 2026-2027  |               | \$10,000,000.00 |                |
|            |               |                 |                |
|            |               |                 |                |
| TOTAL      |               | \$10,000,000.00 |                |

For Acct/Budget Div. Use Only

Verified By:  Digitally signed by Joanna Leack  
Date: 2026.05.06 08:06:33 -07'00'

Verified Funds Available:  Digitally signed by Frank Liu  
Date: 2026.05.06 10:12:14 -07'00'

Date Approved: 5/6/26